



CITYheart.

update

project update information



week of 16 March 2009



keeping to schedule

WORK COMPLETED LAST WEEK:

- Existing median island lights have been removed
- Excavation of the central median island has been completed between Marlborough Place and the Embassy Site Reserve
- The first half of the Hood Street speed table has been completed
- The exposed aggregate concrete panels have been completed between Collingwood Street and the Embassy Site Reserve
- Concrete and footpath preparation works outside the Embassy Site Reserve have been completed
- Construction of the new pavers outside Master Kong has commenced
- Construction of the new light pole foundations has commenced

PLANNED WORK FOR THIS WEEK:

- Continue with the installation of the light pole foundations
- Construction of the new median island kerbing between Marlborough Place and the Embassy Site
- Commence construction of the Hood Street speed table within the southern carriageway
- Commence paving works outside the Embassy Site Reserve
- Construct tree pits within the central median island
- Commence installation of the new signage
- Continue with the installation of new street furniture



weekly meetings

THIS WEEK

Come along to Metropolis Caffé
at 211 Victoria St

WHEN

Wednesday 18 March 09, 10.30am