



# CITYheart.

# update

project update information



week of 30 March 2009

# the home straight



### WORK COMPLETED LAST WEEK:

- The median island kerb has been completed with the exception of work vehicle access points
- Exposed aggregate footpath bordering the goods and services bays within the central median have been completed
- Six street lights along the western side of Victoria Street have been erected
- Paving works within two of the goods and services bays have been completed
- Ducting and subsoil drainage works within the median island have been completed
- Placement of topsoil within the central median has continued and approximately 60% complete
- Planting of the new tulip trees has commenced

### PLANNED WORK FOR THIS WEEK:

- Complete paving works within the central median island and goods and services bays
- Erect the remaining lighting columns and liven
- Complete topsoil and planting works within the central median
- Complete remaining street furniture and paving works within the footpaths
- Reinstate the asphalt alongside the central median island
- Remove all construction detritus and clean footpath
- REMOVE BARRIERS!!

**final meeting!  
this week!**



weekly meetings

THIS WEEK Come along to  
Metropolis Caffé at 211 Victoria St  
WHEN Wednesday 1 April 09, 10.30am

FOR MORE INFORMATION, PHONE THE CITYHEART PROJECT OFFICE ON 834 0734 OR COUNCIL'S MAIN NUMBER ON 838 6699

