



# CITYheart.

SECTION 2

# update

project update information

week of 6 April 2009

# making progress



### WORK COMPLETED LAST WEEK:

- Kerb preparation works have been completed outside both the BNZ building and within the central median island outside the River Bank Mall
- New service ducting has been installed between the BNZ building and the Fox and Hounds and also between Bazurk and the River Bank Mall
- New kerb has been constructed outside the BNZ building
- Existing kerb and channel has been removed between Wilson's car park and the River Bank Mall
- New catchpits and associated drainage works have been completed outside Wilson's car park and SBS Bank
- Speed table base preparation and concrete formwork construction has been completed
- Concrete bond beams have been constructed within the speed table

### PLANNED WORK FOR THIS WEEK:

- Commence construction of the large concrete panels within the speed table
- Continue with the removal of existing kerb and median island
- Pour new median island kerb outside Wilson's car park.
- Continue with new drainage and ducting installation
- Commence kerb and channel preparation works between Wilson's car park and the River Bank Mall



## retailers coffee meeting

**THIS WEEK** Join us for a walk through Section 1 to showcase what we have achieved so far, and give you an insight in to what Section 2A will look like.

**WHEN** Wednesday 8 April 2.30pm Alma Café, Novotel Tainui Hotel.



**FOR MORE INFORMATION, PHONE THE CITYHEART PROJECT OFFICE ON 834 0734 OR COUNCIL'S MAIN NUMBER ON 838 6699**