



CITYheart.

SECTION 2
B

update

project update information

week of 6 July 2009

the finishing touches



WORK COMPLETED LAST WEEK:

- Installation of new regulatory signage has commenced and 95% complete
- New road marking installation has commenced
- The erection of new street light poles has been completed between Collingwood Street and Claudelands Road
- Installation of new trees has been completed
- Paving works between Collingwood Street and Claudelands Road has continued with good progress being made
- Removal of the temporary lane closure has been completed
- Removal of barriers has commenced between Claudelands Road and Collingwood Street

PLANNED WORK FOR THIS WEEK:

- Complete paving works within the footpath outside Garden Place
- Continue with the removal of water filled barriers
- Commence with wiring connection works and livening of the new street lights
- Commence installation of new tactile paving at intersections and continue with the installation of new street furniture
- Establish work crews and erect barriers between Claudelands Road and Bryce Street
- Commence with the installation of the new street light foundation sleeves



FOR MORE INFORMATION, PHONE THE CITYHEART PROJECT OFFICE ON 834 0734 OR COUNCIL'S MAIN NUMBER ON 838 6699