



update

project update information

week of 13 April 2009

works progressing



WORK COMPLETED LAST WEEK:

- The large concrete panels within the speed table have been constructed
- The existing kerb and channel between SBS Bank and the Fox & Hounds has been removed and base preparation completed
- New median island kerb has been poured outside Wilson's car park
- New catchpit installations have been completed
- Construction of the new 300mm wide slot drain has commenced
- Ducting and irrigation pipe works within the median island outside Wilson's car park has been completed
- Asphalt works within the speed table have been completed
- Kerb and channel construction has commenced outside Wilson's car park
- The existing intersection island at the Collingwood Street intersection has been removed and new traffic light ducting and cabling installed

PLANNED WORK FOR THIS WEEK:

- Commence construction of the large concrete panels within the speed table
- Continue with the removal of existing kerb and median island
- Pour new median island kerb outside Wilson's car park.
- Continue with new drainage and ducting installation
- Commence kerb and channel preparation works between Wilson's car park and the River Bank Mall



weekly meetings

THIS WEEK Come along to Alma Café, Tainui Novotel Hotel, Alma St
WHEN Wed 15 April 09, 2.30pm

FOR MORE INFORMATION, PHONE THE CITYHEART PROJECT OFFICE ON 834 0734 OR COUNCIL'S MAIN NUMBER ON 838 6699