



CITYheart.

SECTION 2B

update

project update information

week of 13 July 2009



the home straight

WORK COMPLETED LAST WEEK:

- Paving works outside Garden Place has been completed
- Excess water barriers have been removed from site
- Wiring of the new street lights has commenced with the eastern lights between Collingwood Street and Alma Street now live
- Installation of new tactile pavers has commenced with good progress being made
- Work crews have been established between Claudelands Road and Bryce Street
- Installation of the street light foundation sleeves between Claudelands Road and Bryce Street (eastern side) has been completed
- New street light ducting has been installed between Claudelands Road and Bryce Street (eastern side)
- Installation of new plants has commenced with good progress being made



PLANNED WORK FOR THIS WEEK:

- Continue with the installation of new plants and mulch
- Remove the existing kerb and channel between Bryce Street and Claudelands Road (eastern side) and construct new
- Complete installation of the new barrier rails outside the Fox and Hounds
- Continue with final paving cuts and jointing between Collingwood Street and Claudelands Road
- Install the remaining regulatory signage
- Complete new pavement markings
- Erect and connect new pedestrian lights between Collingwood Street and Claudelands Road



FOR MORE INFORMATION, PHONE THE CITYHEART PROJECT OFFICE ON 834 0734 OR COUNCIL'S MAIN NUMBER ON 838 6699