



CITYheart.

SECTION **2**
B

update

project update information

week of 20 July 2009

all the little

finishing touches

WORK COMPLETED LAST WEEK:

- Installation of new plants and mulch has continued with good progress being made
- Removal of the existing kerb and channel between Bryce Street and Claudelands Road (eastern side) has been completed
- New kerb channel has been constructed between Bryce Street and Claudelands Road (eastern side)
- Installation of new barriers rails outside Fox and Hounds has been completed
- Final paving cuts and jointing has continued with good progress being made
- Remaining regulatory signage has been installed
- New pedestrian lights have been installed and livened

PLANNED WORK FOR THIS WEEK:

- Complete the installation of new plants and mulch
- Install remaining pavement markings (weather permitting!)
- Complete the installation of new street furniture items
- Complete final paving cuts and jointing between Collingwood Street and Claudelands Road
- Install new street light stubs between Bryce Street and Claudelands Road (eastern side)
- Commence footpath preparation and boxing works between Bryce Street and Claudelands Road (eastern side)
- Pour exposed aggregate concrete panels between Bryce Street and Claudelands Road (eastern side)



FOR MORE INFORMATION, PHONE THE CITYHEART PROJECT OFFICE ON 834 0734 OR COUNCIL'S MAIN NUMBER ON 838 6699