



CITYheart.

update

project update information

SECTION 2

week of 18 May 2009



work in progress



WORK COMPLETED LAST WEEK:

- New kerb and channel has been constructed between Alma Street and Claudelands Road
- Construction of the speed table outside Goldsmiths Gallery has commenced and approximately 90% complete
- Paving works outside the Bakehouse Café has commenced and approximately 90% complete
- Paving works outside SBS Bank and The Fox and Hounds has been completed
- New surfacing works between Alma Street and Collingwood Street has been completed
- New streetlight stubs have been installed between Collingwood Street and the SkyCity Building
- The worksite has been cleared in preparation for works to shift to the northbound lane

PLANNED WORK FOR THIS WEEK:

- Commence new paving works outside Westpac and TSB Bank
- Construct exposed aggregate panels, clay paving bands, and reinstate existing pavers between Westpac and TSB Bank
- Undertake new surfacing works between Alma Street and Claudelands Road
- Install a new water connection for the central median island irrigation outside the Bakehouse Café
- Complete the speed table outside Goldsmiths Gallery
- Establish construction teams on the northbound carriageway between Collingwood Street and Alma Street
- Commence drainage and ducting works between Collingwood Street and Alma Street



weekly meetings

Come along to Alma Café,
Tainui Novotel Hotel,
Alma Street
Wed 20 May 09, 2.30pm

If you can't attend the Coffee Meeting, call in at the CityHeart Offices, 391 Victoria Street, and talk to us about any issues you might have. The office is open 8.30am to 5pm weekdays.