



## SECTION 2B work nearing completion



### WORK COMPLETED LAST WEEK:

- Installation of new plants and mulch has been completed between Collingwood St and Claudelands Rd
- The installation of new street furniture has been completed
- Construction of the exposed aggregate panels between Claudelands Rd and Bryce St (eastern side) has been completed.
- The removal of existing pavers and new base preparation works have been completed on the corner of Victoria St and Bryce St
- Installation of new pavers has been completed on the corner of Victoria St and Bryce St (eastern side)
- New streetlight stubs have been installed between Victoria St and Bryce St (eastern side)
- The installation of new streetlight foundation sleeves and ducting has been completed between Victoria St and Bryce St (western side)
- The removal of existing pavers between Bryce St and Claudelands Rd (western side) has commenced.

### PLANNED WORK FOR THIS WEEK:

- Install new streetlights between Claudelands Rd and Bryce St (eastern side)
- Remove the existing pavers on the corner of Claudelands Rd and Victoria St and install new
- Remove barriers between Bryce St and Claudelands Rd (eastern side) and clean site
- Remove the existing kerb and channel between Bryce St and Claudelands Rd (western side) and prepare base
- Construct new kerb and channel between Bryce St and Claudelands Rd (western side)
- Complete the installation of new road marking (weather permitting)
- Commence with the installation of new streetlight stubs between Bryce St and Claudelands Rd (western side)

