



CITYheart.

SECTION 2

# update

project update information

week of 30 March 2009

## work on schedule



### WORK COMPLETED LAST WEEK:

- Traffic diversion has been implemented
- Existing street lights within the central median island have been removed
- Access lanes across the central median island have been constructed
- Removal of the central median planting between Collingwood Street and the BNZ building has been completed
- Removal of the central median island outside the Sky City building has been completed
- Installation of the street light foundation sleeves from ANZ to the Fox and Hounds has been completed
- Installation of new service ducting has been completed outside the Sky City building
- Excavation of the existing pavement to enable the construction of the new speed table has commenced

### PLANNED WORK FOR THIS WEEK:

- Commence kerb preparation works
- Construct base foundation works for the speed table outside Sky City
- Install new service ducting from the BNZ building to the Fox and Hounds
- Construct new kerbing outside the Sky City Building
- Construct concrete formwork for the speed table
- Commence installation of new drainage works between the BNZ Building and the Fox and Hounds

re<sup>set</sup>  
urban design

Downer EDi  
Works



## weekly meetings

### THIS WEEK

Come along to Alma Café, Tainui  
Novotel Hotel, Alma Street

### WHEN

Wednesday 1 April 09, 2.30pm

Hamilton City Council  
Te kaunihera o Kirikiriroa

FOR MORE INFORMATION, PHONE THE CITYHEART PROJECT  
OFFICE ON 834 0734 OR COUNCIL'S MAIN NUMBER ON 838 6699