



CITYheart.

update

project update information



week of 9 February 2009

taking shape



WORK COMPLETED THIS WEEK:

- Paving works have been completed outside Palate
- Paving works have been completed outside Ministry of Education
- The exposed aggregate panels between Le Grand and Lone Star have been completed
- Street furniture foundations beside the speed table have been completed
- Asphalt reinstatement beside new sections of kerb and channel have been completed
- Installation of street lighting foundation 'sleeves' outside Quality Host and the Learning Academy have been completed
- Installation of the ducting to house the new water pipe to the central median has been completed



PLANNED WORK FOR NEXT WEEK:

- Existing pavers to be reinstated between Palate and Devilish
- Preparation works for the exposed aggregate panels outside Bar 101 and Devilish will commence
- Preparation works for the paving outside NV will commence
- Installation of the new storm water catchpit and lead will commence outside Scott's Epicurean
- Speed table works will continue with the aim of completing portions of the concrete bands and commencing paving works
- Reinstatement of the existing pavers between Le Grand and Granite
- Commence removal of the existing kerb and channel between Lone Star and the Bank
- Commence installation of street light ducting between the Embassy Site and Sahara Tent



weekly meetings

THIS WEEK Come along to Metropolis Caffe at 211 Victoria Street
WHEN Wednesday 11 February 09, 10.30am

FOR MORE INFORMATION, PHONE THE CITYHEART PROJECT OFFICE ON 834 0734 OR COUNCIL'S MAIN NUMBER ON 838 6699

