



CITYheart.

# update

project update information



week of 23 February 2009

# moving



#### WORK COMPLETED LAST WEEK:

- Base excavation and backfill works have been completed on the speed table outside the Embassy Site Reserve
- The new water connection outside Metropolis has been completed
- Paving works have commenced and are almost complete on the Victoria St and Collingwood St intersection
- Base preparation and paving works outside Trek'N'Travel have been completed
- The removal of existing kerb and channel and construction of new has been completed between The Bank and Lone Star
- Ducting and drainage works outside the Embassy Site have been completed

#### PLANNED WORK FOR THIS WEEK:

- Speed table works will continue with the aim of completing the kerb and channel and commence boxing works outside the Embassy Site Reserve
- Pavement preparation and asphalt reinstatement along the new section of kerb and channel between The Bank and Lone Star
- Backfill and base preparation works behind the new section of kerb and channel between The Bank and Lone Star
- Complete paving works on the Victoria St and Collingwood St intersection
- Install new street light cable along the Western Side of Victoria St
- Continue ducting works from the Embassy Site through to Collingwood St



## weekly meetings

**THIS WEEK** Come along to Metropolis Caffe at 211 Victoria St

**WHEN** Wednesday 25 February 09, 10.30am

**FOR MORE INFORMATION, PHONE THE CITYHEART PROJECT OFFICE ON 834 0734 OR COUNCIL'S MAIN NUMBER ON 838 6699**