



CITYheart.

update



project update information

week of 2 March 2009

weekly meetings

THIS WEEK

Come along to
Metropolis Caffe at
211 Victoria St

WHEN

Wednesday
4 March 09,
10.30am



taking shape

WORK COMPLETED LAST WEEK:

- Speed table concrete works within the carriageway have been completed
- Pavement preparation and asphalt reinstatement works have been completed between The Bank and Lone Star
- Base preparation works and exposed aggregate panels behind the kerb and channel between The Bank and Lone Star have been completed
- Paving works have been completed on the Collingwood and Victoria Street intersection
- The removal of the existing kerb and channel between the Embassy Site and Collingwood Street has been completed

PLANNED WORK FOR THIS WEEK:

- Construction of the new speed table outside The Bank will commence
- Paving works will continue between Scotts Epicurean and The Bank with the aim of completing by week end
- Pavement reinstatement works will commence leading into and exiting the speed table within the southern carriageway
- New kerb and channel will be constructed between The Embassy Site and Collingwood Street
- Median Island construction will commence between Marlborough PI and the Embassy Site
- Installation of the street light cable will commence



FOR MORE INFORMATION, PHONE THE CITYHEART PROJECT OFFICE ON 834 0734 OR COUNCIL'S MAIN NUMBER ON 838 6699