

# CITYheart.

# update

project update information



progress



**WORK COMPLETED LAST WEEK:**

- New kerb and channel has been constructed between Collingwood St and Garden PI
- Removal of the existing pavers within the Collingwood/Victoria St intersection has been completed
- The construction of the concrete infill panels within the Garden PI speed table have been completed
- Ducting and drainage works between Garden PI and Claudelands Rd have been completed
- Kerb preparation works between Garden PI and Ward St have been completed and construction of the kerb is 75% complete
- The Ward St intersection speed table has been completed
- Carriageway and temporary asphalt reinstatement works have been completed
- Base preparation works have been completed outside The Commercial Hotel
- Victoria St has been restored to two-way traffic for the week of the Fieldays



**PLANNED WORK FOR THIS WEEK:**

- Complete exposed aggregate panel boxing works between Collingwood St and Garden PI
- Construct new paving works outside Work and Income NZ
- Commence construction of the 300mm slot drains through the lighting buildouts
- Remove existing footpath pavers and complete base preparation works on the corner of Collingwood St and Victoria St
- Complete new paving works on the corner of Collingwood St and Victoria St
- Excavate and construct concrete works within the footpath beside the Garden PI speed table
- Commence base preparation and paving works within the footpath beside the Garden PI speed table
- Commence base preparation and boxing works between Garden PI and Claudelands Rd



## weekly meetings

Come along to Alma Café,  
Tainui Novotel Hotel,  
Alma Street  
Wed 10 June 09, 2.30pm

If you can't attend the Coffee Meeting, call in at the CityHeart Offices, 391 Victoria Street, and talk to us about any issues you might have. The office is open 8.30am to 5pm weekdays.

**FOR MORE INFORMATION, PHONE THE CITYHEART PROJECT OFFICE ON 834 0734 OR COUNCIL'S MAIN NUMBER ON 838 6699**