



CITYheart.

SECTION 2

# update

project update information

week of 4 May 2009

moving ahead



**WORK COMPLETED LAST WEEK:**

- The southbound road closure between Claudelands Road and Alma Street has been implemented
- Removal of the existing median island between Claudelands Road and Alma Street has been completed
- New median island kerb between SBS Bank and The Fox and Hounds has been constructed
- The exposed aggregate panels outside the River View apartments and Wilson's carpark have been constructed
- Construction of the exposed aggregate panels between SBS Bank and The Fox and Hounds have been completed
- The speed table main pedestrian crossing outside SkyCity has been constructed
- New paving works outside Sahara Tent has been completed
- New median island kerb between Claudelands Road and Alma Street has been constructed

**PLANNED WORK FOR THIS WEEK:**

- Commence ducting and drainage works between Alma Street and Claudelands Road
- Import and place topsoil within the new central median island between Alma Street and Claudelands Road
- Complete the Garden Place speed table works within the southbound carriageway
- Continue with paving and concrete works outside Skycity
- Commence new paving works between SBS Bank and The Fox and Hounds
- Commence with the construction of new street furniture foundations
- Install new streetlight cables and commence foundation works



weekly meetings

Come along to Alma Café,  
Tainui Novotel Hotel,  
Alma Street  
Wed 6 May 09, 2.30pm

If you can't attend the Coffee Meeting, call in at the CityHeart Offices, 391 Victoria Street, and talk to us about any issues you might have. The office is open 8.30am to 5pm weekdays.

