



CITYheart.

update

project update information

SECTION 2

week of 11 May 2009



work on schedule

WORK COMPLETED LAST WEEK:

- Ducting and drainage works between Alma St and Claudelands Rd have been completed
- New topsoil has been placed in the median island between Alma St and Claudelands Rd
- Garden Place speed table works within the southbound carriageway have been completed
- Paving works outside SkyCity are 95% complete
- New paving works between SBS Bank and The Fox and Hounds are 95% complete
- Installation of new street furniture has commenced
- New streetlight cable has been installed between Collingwood St and Alma St
- Streetlight foundation sleeves have been installed between Alma St and Claudelands Rd
- Base preparation works for the new kerb and channel between Alma St and Claudelands Rd has been completed

PLANNED WORK FOR THIS WEEK:

- Pour new kerb and channel between Alma St and Claudelands Rd
- Commence construction of the new speed table outside Goldsmiths Gallery
- Commence new paving works outside the Bakehouse Cafe
- Complete paving works between SBS Bank and The Fox and Hounds
- Complete paving works outside the SkyCity Building
- Continue with the installation of new street furniture
- Undertake new surfacing works between Alma St and Collingwood St
- Clear existing worksite between Alma and Collingwood Sts and prepare for works to shift to northbound lane



weekly meetings

Come along to Alma Café,
Tainui Novotel Hotel,
Alma Street
Wed 13 May 09, 2.30pm

If you can't attend the Coffee Meeting, call in at the CityHeart Offices, 391 Victoria Street, and talk to us about any issues you might have. The office is open 8.30am to 5pm weekdays.